BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

PRE-MEASUREMENT

Name of work: Maintenance of RO Plants constructed in Ward No. 07, (Byatarayanapura).

Estimated Cost : Rs. 25.00 Lakhs

Job Code: 007-20-000086

Head of Account : P-1771 Zonal Works POW Works

Name of Agency: Sri Chethan. P, No. 03, 5th Cross, Lawrance Layout, Veerannapalya, AC post, Bangalore - 560045.

Work order No: BBMP/EE/BTP/WO/52/2021-22 Dated: 10-03-2022.

	Measurements Recarded on :							
Sl No	**Description of item**	**Unit**	**No**	**L**	**B**	**D**	**Qty**	**Unit**
31	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including shiriry and statting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strata by Manual Means.	Cum						
	Pipeline Work							
	Oody Layout 6th Cross Road		6	30.00	0.60	0.45	48.60	
			1	29.80	0.60	0.45	8.05	
	Cross Road		2	30.00	0.60	0.45	16.20	
			1	10.20	0.60	0.45	2.75	
			1	15.60	0.60	0.45	4.21	
	Oody Layout 7th Cross Road		5	30.00	0.60	0.45	40.50	
			1	28.40	0.60	0.45	7.67	
	Cross Road		1	30.00	0.60	0.45	8.10	
			1	10.10	0.60	0.45	2.73	
							138.81	
							137.70	Cum

Assistant Engineer
Ward No. 07

Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Chethan.P

Sl No	Description of item	Unit	No	L	B	D	Qty	Unit
	Measurements Recarded on :							
32	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc.,	Rmtr						
	Oody Layout 6th Cross Road		6	30.00			180.00	
			1	29.80			29.80	
	Cross Road		2	30.00			60.00	
			1	10.20			10.20	
			1	15.60			15.60	
	Oody Layout 7th Cross Road		5	30.00			150.00	
			1	28.40			28.40	
	Cross Road		1	30.00			30.00	
			1	10.10			10.10	
							514.10	
							510.00	Mtrs

16/05/22
Assistant Engineer
Ward No. 07

16/8/22
Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Chetan.P

Sl No	Description of item	Unit	No	L	B	D	Qty	Unit
	Measurements Recarded on :							
37	Cutting of road surface for pipeline trenches and disposing of the excavated stuff as directed including barricading, danger lighting etc in the following classifications cutting Asphalt Road Surface	Cum						
	Oody Layout 6th Cross Road		1	30.00	0.60	0.15	2.70	
			1	5.20	0.60	0.45	1.40	
	Cross Road		1	30.00	0.60	0.45	8.10	
			1	10.20	0.60	0.45	2.75	
			1	15.60	0.60	0.45	4.21	
	Oody Layout 7th Cross Road		1	30.00	0.60	0.45	8.10	
			1	28.40	0.60	0.45	7.67	
							34.94	
							34.43	Cum

30/8/22
Assistant Engineer
Ward No. 07

16/8/22
Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Engineer
Kodigehalli Sub Division
BBMP, Bangalore

chethan